

## **Wroclaw Research Centre EIT + stance on delivery dates for Building 9A**

In connection with the on-going tender proceedings for *Construction of Lower Silesian Centre for Materials and Biomaterials Wroclaw Research Centre EIT+ - completing the design and construction works on Building 9A at ul. Stablowicka 147, Wroclaw, together with renovation and adaptation of technical building E* and the risk of construction works delay till the first quarter of 2015 resulting from them, as well as in connection with prolonging the deadline for the infrastructure project until 30<sup>th</sup> June 2015, below are the guidelines for delivery dates for Building 9A:

1. For tender proceedings that have not been initiated yet – the latest delivery date is end of May, 2015.
2. For on-going tender proceedings (before opening of bids) – post this stance on [www.eitplus.pl](http://www.eitplus.pl) and extend the catalogue of circumstances that allow to introduce amendments to a public procurement contract: change of delivery date and interim completion milestones caused by construction works delay on Building 9A.
3. For finished tender proceedings (after opening of bids) – ask contractors to prolong the deadline for delivery dates for Building 9A no later than the end of May 2015 and sign appropriate amendments concerning deadlines in compliance with terms and conditions referred to in a finished tender procedure and the Act of 29<sup>th</sup> January 2004 - Public Procurement Law.

Wroclaw, 6<sup>th</sup> March 2014.

Jerzy Langer – President of the Management Board.....

Krzysztof Razik – General Director, Proxy .....

